## State of South Carolina Contribution Expenditure Report

This form must be submitted to the state agency that is providing the contribution to the designation organization at the end of year quarter and by June 30, 2025. This form is designed to collect the quarterly and annual expenditure reports required by South Carolina in accordance with Proviso 117.21 of the appropriations act and Executive Order 2022-19.

City of Orangeburg New City Hall	0.00 X220 -Aid to Subdivision - Treasurer	\$1,500,000.00 X
Purpose	State Agency Providing the Contribution	Amount
Contribution Information		

THE RESERVE THE PARTY OF THE PA
Entity Name City of Orangeburg
Address 979 Middleton Stree
City/State/Zip Orangeburg, SC 29115
Website www.orangeburg.sc.us
Tax ID# 57-6000242
Entity Type Municipality

Reporting Period

Reporting Period

Quarter 4: April 1, 2025 - June 30, 2025

	Organization Contact Information
Name	Sidney Evering, II
Position/Title	City Administrator
Telephone	803-533-6000
Email	sidney.evering@orangburg.sc.us
	Secondary Organization Contact Information
Name	Tonya Lott
Position/Title	Grants Administrator
Telephone	803-533-5923
Email	tonya.lott@orangeburg.sc.us

\$12,042.41	\$1,487,957.59	\$719,401.51 \$768,556.08 \$1,487,957.59	\$719,401.51	\$0.00	\$0.00	Grand Total \$1,500,000.00	Grand Total
\$0.00	\$0.00						
\$0.00	\$0.00						
\$0.00	\$0.00						
\$0.00	\$0.00						
\$0.00	\$0.00						
\$10,016.50	\$530,762.50	\$520,762.50	\$10,000.00	\$0.00	\$0.00	\$540,779.00	Electrical
\$0.00	\$73,109.00	\$73,109.00	\$0.00	\$0.00	\$0.00	\$73,109.00	Flooring
\$2,025.91	\$248,086.09	\$146,712.58	\$101,373.51	\$0.00	\$0.00	\$250,112.00	Roofing
\$0.00	\$636,000.00	\$27,972.00	\$608,028.00	\$0.00	\$0.00	\$636,000.00	Masonry
Balance	Total	Quarter 4	Quarter 3	Quarter 2	Quarter 1	Budget	(Attach additional detail for subgrantees and affiliated nonprofits)
			Expenditures				Description
				n spent:	funds have bee	Accounting of how the funds have been spent:	Accour

## Explanation of any unspent funds (to be provided only if unspent funds remain at the end of the fiscal year):

Completion of project delayed because of construction deelays. Please see request to revise budget.

## **Expenditure Certification**

The Organization certifies that the funds have been expended in accordance with the Plan provided to the Agency Providing the Distribution and for a public purpose. City Administrator

**Printed Name** Sidney Evering, II Signature

Title

Date 15-Jul-25